	30.00		1.0	30.00	4.25	4.28	0.04	5.13		
	60.00		1.0	30.00	4.35	4.30	0.04	5.16		
	70.00		1.0	10.00	4.30	4.33	0.04	1.73		
	BK Layout									
	Netravathi Bar Road							0.00		
	0.00		1.0	0.00	4.80	0.00	0.04	0.00		
	30.00		1.0	30.00	4.75	4.78	0.04	5.73		
	60.00		1.0	30.00	4.80	4.78	0.04	5.73		
	90.00		1.0	30.00	4.85	4.83	0.04	5.79		
	100.00		1.0	10.00	4.80	4.83	0.04	1.93		
	1st Main Road									
	0.00		1.0	0.00	4.90	0.00	0.04	0.00		
	30.00		1.0	30.00	5.00	4.95	0.04	5.94		
	60.00		1.0	30.00	5.00	5.00	0.04	6.00		
	90.00		1.0	30.00	4.95	4.98	0.04	5.97		
	120.00		1.0	30.00	5.00	4.98	0.04	5.97		
	150.00		1.0	30.00	4.80	4.90	0.04	5.88		
	180.00		1.0	30.00	4.95	4.88	0.04	5.85		
	210.00		1.0	30.00	5.00	4.98	0.04	5.97		
	240.00		1.0	30.00	5.10	5.05	0.04	6.06		
	270.00		1.0	30.00	4.90	5.00	0.04	6.00		
	300.00		1.0	30.00	5.10	5.00	0.04	6.00		
	330.00		1.0	30.00	5.00	5.05	0.04	6.06		
	340.00		1.0	10.00	5.10	5.05	0.04	2.02		
	1st Cross									
	0.00		1.0	0.00	4.60	0.00	0.04	0.00		
	30.00		1.0	30.00	4.55	4.58	0.04	5.49		
	60.00		1.0	30.00	4.60	4.58	0.04	5.49		
	70.00		1.0	10.00	4.64	4.62	0.04	1.85		
	Hanuman Layout Main Road									
	0.00		1.0	0.00	5.60	0.00	0.04	0.00		
	30.00		1.0	30.00	5.65	5.63	0.04	6.75		
	60.00		1.0	30.00	5.60	5.63	0.04	6.75		
	90.00		1.0	30.00	5.55	5.58	0.04	6.69		
	120.00		1.0	30.00	5.60	5.58	0.04	6.69		
	150.00		1.0	30.00	5.45	5.53	0.04	6.63		
	180.00		1.0	30.00	5.60	5.53	0.04	6.63		
	210.00		1.0	30.00	5.55	5.58	0.04	6.69		
	240.00		1.0	30.00	5.60	5.58	0.04	6.69		
	270.00		1.0	30.00	5.55	5.58	0.04	6.69		
	Sonnappa Layout									
	3rd Cross									
	0.00		1.0	0.00	5.30	0.00	0.04	0.00		
	30.00		1.0	30.00	5.25	5.28	0.04	6.33		
	60.00		1.0	30.00	5.30	5.28	0.04	6.33		
	90.00		1.0	30.00	5.35	5.33	0.04	6.39		
	120.00		1.0	30.00	5.30	5.33	0.04	6.39		
	150.00		1.0	30.00	5.20	5.25	0.04	6.30		
	2nd Cross									
	0.00		1.0	0.00	5.10	0.00	0.04	0.00		
	30.00		1.0	30.00	5.00	5.05	0.04	6.06		
	60.00		1.0	30.00	4.90	4.95	0.04	5.94		
	90.00		1.0	30.00	5.00	4.95	0.04	5.94		
	120.00		1.0	30.00	5.10	5.05	0.04	6.06		
	150.00		1.0	30.00	4.90	5.00	0.04	6.00		
	1st Cross									
	0.00		1.0	0.00	5.50	0.00	0.04	0.00		
	30.00		1.0	30.00	5.45	5.48	0.04	6.57		
	60.00		1.0	30.00	5.50	5.48	0.04	6.57		

CBT=C

Contractor PMC Assistant Engineer

Assistant Executive Engineer
BBMP Vidyaranyapura
Sub division

	90.00		1.0	30.00	5.45	5.48	0.04	6.57		
	100.00		1.0	10.00	5.50	5.48	0.04	2.19		
	Telecom Layout									
	4 th Cross									
	0.00	Cum	1.0	0.00	5.35	0.00	0.04	0.00		
	30.00		1.0	30.00	5.40	5.38	0.04	6.45		
	60.00		1.0	30.00	5.30	5.35	0.04	6.42		
	90.00		1.0	30.00	5.40	5.35	0.04	6.42		
	120.00		1.0	30.00	5.35	5.38	0.04	6.45		
	150.00		1.0	30.00	5.40	5.38	0.04	6.45		
	180.00		1.0	30.00	5.45	5.43	0.04	6.51		
	210.00		1.0	30.00	5.40	5.43	0.04	6.51		
	6 th Cross									
	0.00		1.0	0.00	6.20	0.00	0.04	0.00		
	30.00		1.0	30.00	6.15	6.18	0.04	7.41		
	60.00		1.0	30.00	6.20	6.18	0.04	7.41		
	90.00		1.0	30.00	6.25	6.23	0.04	7.47		
	120.00		1.0	30.00	6.20	6.23	0.04	7.47		
	150.00		1.0	30.00	6.15	6.18	0.04	7.41		
	4 th Cross Opp Road									
	0.00		1.0	0.00	5.15	0.00	0.04	0.00		
	30.00		1.0	30.00	5.20	5.18	0.04	6.21		
	60.00		1.0	30.00	5.15	5.18	0.04	6.21		
	90.00		1.0	30.00	5.20	5.18	0.04	6.21		
	120.00		1.0	30.00	5.25	5.23	0.04	6.27		
	150.00		1.0	30.00	5.20	5.23	0.04	6.27		
	170.00		1.0	20.00	5.25	5.23	0.04	4.18		
	Ganesha Layout									
	5th Cross 1									
	0.00		1.0	0.00	6.40	0.00	0.04	0.00		
	30.00		1.0	30.00	6.30	6.35	0.04	7.62		
	60.00		1.0	30.00	6.35	6.33	0.04	7.59		
	80.00		1.0	20.00	6.40	6.38	0.04	5.10		
	1st Cross (2nd main)									
	0.00		1.0	0.00	4.60	0.00	0.04	0.00		
	30.00		1.0	30.00	4.55	4.58	0.04	5.49		
	60.00		1.0	30.00	4.65	4.60	0.04	5.52		
	90.00		1.0	30.00	4.60	4.63	0.04	5.55		
	120.00		1.0	30.00	4.55	4.58	0.04	5.49		
	125.00		1.0	5.00	4.60	4.58	0.04	0.92		
	2ndCross (2nd main)									
	0.00		1.0	0.00	4.80	0.00	0.04	0.00		
	30.00		1.0	30.00	4.75	4.78	0.04	5.73		
	60.00		1.0	30.00	4.80	4.78	0.04	5.73		
	90.00		1.0	30.00	4.70	4.75	0.04	5.70		
	110.00		1.0	20.00	4.80	4.75	0.04	3.80		
	3rd Cross (2nd main)									
	0.00		1.0	0.00	3.80	0.00	0.04	0.00		
	30.00		1.0	30.00	3.80	3.80	0.04	4.56		
	55.00		1.0	25.00	3.75	3.78	0.04	3.78		
	Water Tank Opp Road (2nd Main)									
	0.00		1.0	0.00	5.20	0.00	0.04	0.00		
	30.00		1.0	30.00	5.15	5.18	0.04	6.21		
	50.00		1.0	20.00	5.2	5.18	0.04	4.14		
	K Veeranna Layout									
	K Veeranna Layout Main Road									
	0.00	Sqm	1.0	0.00	5.75	0.00	0.04	0.00		
	30.00		1.0	30.00	5.80	5.78	0.04	6.93		

C&FC 4/10

Contractor PMC Assistant Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

Assistant Executive Engineer
BBMP Vidyaranyapura
Sub division

	60.00		1.0	30.00	5.80	5.80	0.04	6.96		
	90.00		1.0	30.00	5.70	5.75	0.04	6.90		
	120.00		1.0	30.00	5.85	5.78	0.04	6.93		
	2nd Cross									
	0.00		1.0	0.00	5.00	5.43	0.04	0.00		
	30.00		1.0	30.00	5.1	5.05	0.04	6.06		
	60.00		1.0	30.00	5.00	5.05	0.04	6.06		
	1st Cross									
	0.00		1.0	0.00	4.40	0.00	0.04	0.00		
	30.00		1.0	30.00	4.50	4.45	0.04	5.34		
	60.00		1.0	30.00	4.55	4.53	0.04	5.43		
	90.00		1.0	30.00	4.50	4.53	0.04	5.43		
	1st Cross interior Road 1									
	0.00		1.0	0.00	5.20	0.00	0.04	0.00		
	30.00		1.0	30.00	5.15	5.18	0.04	6.21		
	60.00		1.0	30.00	5.25	5.20	0.04	6.24		
	90.00		1.0	30.00	5.20	5.23	0.04	6.27		
	1st Cross interior Road 2									
	0.00		1.0	0.00	5.20	0.00	0.04	0.00		
	30.00		1.0	30.00	5.30	5.25	0.04	6.30		
	50.00		1.0	20.00	5.25	5.28	0.04	4.22		
	3rd Cross									
	0.00		1.0	0.00	4.80	0.00	0.04	0.00		
	30.00		1.0	30.00	4.75	4.78	0.04	5.73		
	60.00		1.0	30.00	4.80	4.78	0.04	5.73		
	90.00		1.0	30.00	4.70	4.75	0.04	5.70		
	120.00		1.0	30.00	4.80	4.75	0.04	5.70		
	135.00		1.0	15.00	4.70	4.75	0.04	2.85		
	Anjaneya Swamy Layout									
	Anjaneya Swamy Layout Main Road									
	0.00		1.0	0.00	4.80	0.00	0.04	0.00		
	30.00		1.0	30.00	4.85	4.83	0.04	5.79		
	60.00		1.0	30.00	4.80	4.83	0.04	5.79		
	90.00		1.0	30.00	4.75	4.78	0.04	5.73		
	120.00		1.0	30.00	4.85	4.80	0.04	5.76		
	150.00		1.0	30.00	4.80	4.83	0.04	5.79		
	180.00		1.0	30.00	4.75	4.78	0.04	5.73		
	210.00		1.0	30.00	4.80	4.78	0.04	5.73		
	240.00		1.0	30.00	4.75	4.78	0.04	5.73		
	270.00		1.0	30.00	4.80	4.78	0.04	5.73		
	300.00		1.0	30.00	4.80	4.80	0.04	5.76		
	330.00		1.0	30.00	4.75	4.78	0.04	5.73		
	360.00		1.0	30.00	4.80	4.78	0.04	5.73		
	390.00		1.0	30.00	4.85	4.83	0.04	5.79		
	420.00		1.0	30.00	4.85	4.85	0.04	5.82		
	450.00		1.0	30.00	4.75	4.80	0.04	5.76		
	480.00		1.0	30.00	4.80	4.78	0.04	5.73		
	510.00		1.0	30.00	4.85	4.83	0.04	5.79		
	530.00		1.0	20.00	4.75	4.80	0.04	3.84		
	Chamundeswari Temple Road									
	0.00		1.0	0.00	3.55	0.00	0.04	0.00		
	30.00		1.0	30.00	3.60	3.58	0.04	4.29		
	60.00		1.0	30.00	3.65	3.63	0.04	4.35		
	80.00		1.0	20.00	3.60	3.63	0.04	2.90		
	Cross Road									
	0.00		1.0	0.00	4.00	3.80	0.04	0.00		
	15.00		1.0	15.00	3.90	3.95	0.04	2.37		
	Chamundeswari Temple West side Road Back Side Road									
	0.00		1.0	0.00	3.20	3.55	0.04	0.00		

C&F.C. 4/05

Contrator PMC Assistant Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

Assistant Executive Engineer
BBMP Vidyaranyapura
Sub division

	30.00		1.0	30.00	3.15	3.18	0.04	3.81		
	60.00		1.0	30.00	3.20	3.18	0.04	3.81		
	90.00		1.0	30.00	3.20	3.20	0.04	3.84		
	100.00		1.0	10.00	3.10	3.15	0.04	1.26		
	Chamundeswari Temple Front Road Cross Road 3 West Side									
	0.00		1.0	0.00	3.90	3.55	0.04	0.00		
	30.00		1.0	30.00	4.00	3.95	0.04	4.74		
	40.00		1.0	10.00	4.00	4.00	0.04	1.60		
	Chamundeswari Temple Front Road Cross Road 1 East Side									
	0.00		1.0	0.00	3.50	0.00	0.04	0.00		
	20.00		1.0	20.00	3.45	3.48	0.04	2.78		
	Chamundeswari Temple Front Road Cross Road 1 West Side									
	0.00		1.0	0.00	3.50	0.00	0.04	0.00		
	20.00		1.0	20.00	3.40	3.45	0.04	2.76		
	Chamundeswari Temple Front Road Cross Road 2 East Side									
	0.00		1.0	0.00	3.90	3.65	0.04	0.00		
	30.00		1.0	30.00	4.00	3.95	0.04	4.74		
	60.00		1.0	30.00	4.10	4.05	0.04	4.86		
	Chamundeswari Temple Front Road Cross Road 2 West Side									
	0.00		1.0	0.00	3.75	3.93	0.04	0.00		
	30.00		1.0	30.00	3.80	3.78	0.04	4.53		
	50.00		1.0	20.00	3.80	3.80	0.04	3.04		
	Chamundeswari Temple Front Road Cross Road 3 East Side									
	0.00		1.0	0.00	3.95	3.88	0.04	0.00		
	30.00		1.0	30.00	4.00	3.98	0.04	4.77		
	56.00		1.0	26.00	4.05	4.03	0.04	4.19		
	Chamundeswari Temple Front Road Cross Road 4 East Side									
	0.00		1.0	0.00	5.50	4.78	0.04	0.00		
	30.00		1.0	30.00	5.40	5.45	0.04	6.54		
	56.00		1.0	26.00	5.50	5.45	0.04	5.67		
	Chamundeswari Temple Front Road Cross Road 4 West Side									
	0.00		1.0	0.00	3.40	0.00	0.04	0.00		
	30.00		1.0	30.00	3.50	3.45	0.04	4.14		
	45.00		1.0	15.00	3.50	3.50	0.04	2.10		
	Chamundeswari Temple Front Road Parallel Road						0.04	0.00		
	0.00		1.0	0.00	4.50	0.00	0.04	0.00		
	30.00		1.0	30.00	4.40	4.45	0.04	5.34		
	60.00		1.0	30.00	4.50	4.45	0.04	5.34		
	90.00		1.0	30.00	4.30	4.40	0.04	5.28		
	120.00		1.0	30.00	4.50	4.40	0.04	5.28		
	126.00		1.0	6.00	4.60	4.55	0.04	1.09		
	Krishna Gareden Apartment Road									
	0.00		1.0	0.00	6.30	0.00	0.04	0.00		
	30.00		1.0	30.00	6.40	6.35	0.04	7.62		
	60.00		1.0	30.00	6.30	6.35	0.04	7.62		
	90.00		1.0	30.00	6.45	6.38	0.04	7.65		
	120.00		1.0	30.00	6.25	6.35	0.04	7.62		
	150.00		1.0	30.00	6.30	6.28	0.04	7.53		
	180.00		1.0	30.00	6.40	6.35	0.04	7.62		
	215.00		1.0	35.00	6.30	6.35	0.04	8.89		
	Cross Road									
	0.00		1.0	0.00	4.90	0.00	0.04	0.00		
	30.00		1.0	30.00	5.00	4.95	0.04	5.94		
	60.00		1.0	30.00	4.95	4.98	0.04	5.97		
	90.00		1.0	30.00	5.10	5.03	0.04	6.03		
	120.00		1.0	30.00	5.00	5.05	0.04	6.06		
	135.00		1.0	15.00	4.95	4.98	0.04	2.99		
	Krishna Temple Apartment Back Side Road									
	0.00		1.0	0.00	4.50	0.00	0.04	0.00		

Contractor PMC Assistant Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

Assistant Executive Engineer
BBMP Vidyaranyapura
Sub division

	30.00		1.0	30.00	4.40	4.45	0.04	5.34		
	60.00		1.0	30.00	4.50	4.45	0.04	5.34		
	90.00		1.0	30.00	4.30	4.40	0.04	5.28		
	120.00		1.0	30.00	4.40	4.35	0.04	5.22		
	135.00		1.0	15.00	4.50	4.45	0.04	2.67		
	Deshabandhunagara									
	4th Cross									
	0.00		1.0	0.00	4.30	0.00	0.04	0.00		
	30.00		1.0	30.00	4.20	4.25	0.04	5.10		
	60.00		1.0	30.00	4.40	4.30	0.04	5.16		
	70.00		1.0	10.00	4.35	4.38	0.04	1.75		
	4th Main									
	0.00		1.0	0.00	4.00	0.00	0.04	0.00		
	30.00		1.0	30.00	3.90	3.95	0.04	4.74		
	60.00		1.0	30.00	3.95	3.93	0.04	4.71		
	80.00		1.0	20.00	4.00	3.98	0.04	3.18		
	6 th Main									
	0.00		1.0	0.00	6.40	0.00	0.04	0.00		
	30.00		1.0	30.00	6.30	6.35	0.04	7.62		
	60.00		1.0	30.00	6.45	6.38	0.04	7.65		
	90.00		1.0	30.00	6.50	6.48	0.04	7.77		
	120.00		1.0	30.00	6.40	6.45	0.04	7.74		
	150.00		1.0	30.00	6.50	6.45	0.04	7.74		
	160.00		1.0	10.00	6.40	6.45	0.04	2.58		
	7th Main									
	0.00		1.0	0.00	4.75	0.00	0.04	0.00		
	30.00		1.0	30.00	4.80	4.78	0.04	5.73		
	60.00		1.0	30.00	4.85	4.83	0.04	5.79		
	90.00		1.0	30.00	4.80	4.83	0.04	5.79		
	120.00		1.0	30.00	4.75	4.78	0.04	5.73		
	150.00		1.0	30.00	4.85	4.80	0.04	5.76		
	180.00		1.0	30.00	4.80	4.83	0.04	5.79		
	195.00		1.0	15.00	4.85	4.83	0.04	2.90		
	Ramya Store Road									
	0.00		1.0	0.00	4.80	4.83	0.04	0.00		
	30.00		1.0	30.00	4.75	4.78	0.04	5.73		
	60.00		1.0	30.00	4.8	4.78	0.04	5.73		
	85.00		1.0	25.00	4.6	4.70	0.04	4.70		
	Byrappa Garden Industrial Area									
	0.00	Sqm	1.0	0.00	6.15	0.00	0.04	0.00		
	30.00		1.0	30.00	6.10	6.13	0.04	7.35		
	60.00		1.0	30.00	6.15	6.13	0.04	7.35		
	90.00		1.0	30.00	6.15	6.15	0.04	7.38		
	120.00		1.0	30.00	6.10	6.13	0.04	7.35		
	140.00		1.0	20.00	6.10	6.10	0.04	4.88		
	Hanuman Layout									
	1st Main Road									
	0.00		1.0	0.00	5.70	5.80	0.03	0.00		
	30.00		1.0	30.00	5.75	5.73	0.03	5.15		
	60.00		1.0	30.00	5.80	5.78	0.03	5.20		
	90.00		1.0	30.00	5.85	5.83	0.03	5.24		
	120.00		1.0	30.00	5.80	5.83	0.03	5.24		
	135.00		1.0	15.00	5.85	5.83	0.03	2.62		
	2nd Main									
	0.00		1.0	0.00	5.00	0.00	0.03	0.00		
	30.00		1.0	30.00	5.10	5.05	0.03	4.55		
	60.00		1.0	30.00	5.00	5.05	0.03	4.55		
	90.00		1.0	30.00	5.10	5.05	0.03	4.55		

Contrator PMC Assistant Engineer

Assistant Executive Engineer
BBMP Vidyaranyapura
Sub division

Assistant Executive Engineer
Vidyaranyapura
BBMP, Bangalore

	120.00		1.0	30.00	5.15	5.13	0.03	4.61		
	Chikkachennappa Layout									
	1 st Cross									
	0.00		1.0	0.00	4.95	0.00	0.03	0.00		
	30.00		1.0	30.00	5.00	4.98	0.03	4.48		
	60.00		1.0	30.00	5.05	5.03	0.03	4.52		
	85.00		1.0	25.00	5.00	5.03	0.03	3.77		
	2nd Cross									
	0.00		1.0	0.00	4.50	0.00	0.03	0.00		
	30.00		1.0	30.00	4.40	4.45	0.03	4.01		
	60.00		1.0	30.00	4.55	4.48	0.03	4.03		
	85.00		1.0	25.00	4.50	4.53	0.03	3.39		
	Burial Ground Road									
	0.00		1.0	0.00	5.00	0.00	0.03	0.00		
	30.00		1.0	30.00	5.00	5.00	0.03	4.50		
	60.00		1.0	30.00	5.10	5.05	0.03	4.55		
	90.00		1.0	30.00	5.00	5.05	0.03	4.55		
	110.00		1.0	20.00	4.90	4.95	0.03	2.97		
	Venkatagiriyapa Layout									
	6th Cross									
	0.00		1.0	0.00	6.00	0.00	0.04	0.00		
	30.00		1.0	30.00	6.00	6.00	0.04	7.20		
	60.00		1.0	30.00	6.10	6.05	0.04	7.26		
	90.00		1.0	30.00	6.00	6.05	0.04	7.26		
	95.00		1.0	5.00	5.90	5.95	0.04	1.19		
	Doddamma Temple Road									
	CH- 0 TO 30									
	0.00		1.0	0.00	8.50	0.00	0.03	0.00		
	30.00		1.0	30.00	8.60	8.55	0.03	7.70		
	60.00		1.0	30.00	8.50	8.55	0.03	7.70		
	90.00		1.0	30.00	8.40	8.45	0.03	7.61		
	120.00		1.0	30.00	8.50	8.45	0.03	7.61		
	150.00		1.0	30.00	8.45	8.48	0.03	7.63		
	180.00		1.0	30.00	8.50	8.48	0.03	7.63		
	210.00		1.0	30.00	8.55	8.53	0.03	7.67		
	240.00		1.0	30.00	8.55	8.55	0.03	7.70		
	270.00		1.0	30.00	8.50	8.53	0.03	7.67		
	295.00		1.0	25.00	8.50	8.50	0.03	6.38		
	Muneswara Layout									
	2nd Main									
	0.00		1.0	0.00	5.20	6.85	0.03	0.00		
	30.00		1.0	30.00	5.15	5.18	0.03	4.66		
	60.00		1.0	30.00	5.25	5.20	0.03	4.68		
	90.00		1.0	30.00	5.20	5.23	0.03	4.70		
	120.00		1.0	30.00	5.15	5.18	0.03	4.66		
	150.00		1.0	30.00	5.15	5.15	0.03	4.64		
	180.00		1.0	30.00	5.15	5.15	0.03	4.64		
	210.00		1.0	30.00	5.20	5.18	0.03	4.66		
	240.00		1.0	30.00	5.20	5.20	0.03	4.68		
	270.00		1.0	30.00	5.15	5.18	0.03	4.66		
	300.00		1.0	30.00	5.25	5.20	0.03	4.68		
	330.00		1.0	30.00	5.20	5.23	0.03	4.70		
	360.00		1.0	30.00	5.25	5.23	0.03	4.70		
	365.00		1.0	5.00	5.25	5.25	0.03	0.79		
	1st Cross									
	0.00		1.0	0.00	5.00	5.13	0.03	0.00		
	30.00		1.0	30.00	5.00	5.00	0.03	4.50		
	60.00		1.0	30.00	4.70	4.85	0.03	4.37		

Contractor PMC Assistant Engineer

Assistant Executive Engineer
BBMP Vidyaranyapura
Sub division

	90.00		1.0	30.00	4.80	4.75	0.03	4.28		
	120.00		1.0	30.00	5.00	4.90	0.03	4.41		
	135.00		1.0	15.00	4.90	4.95	0.03	2.23		
	2nd Cross									
	0.00		1.0	0.00	5.00	0.00	0.03	0.00		
	30.00		1.0	30.00	5.00	5.00	0.03	4.50		
	60.00		1.0	30.00	4.70	4.85	0.03	4.37		
	90.00		1.0	30.00	4.80	4.75	0.03	4.28		
	110.00		1.0	20.00	**5.00**	4.90	0.03	2.94		
	3rd Cross									
	0.00		1.0	0.00	4.75	0.00	0.03	0.00		
	30.00		1.0	30.00	4.80	4.78	0.03	4.30		
	60.00		1.0	30.00	4.70	4.75	0.03	4.28		
	90.00		1.0	30.00	4.75	4.73	0.03	4.25		
	110.00		1.0	20.00	4.80	4.78	0.03	2.87		
	4th Cross									
	0.00		1.0	0.00	4.75	0.00	0.03	0.00		
	30.00		1.0	30.00	4.80	4.78	0.03	4.30		
	60.00		1.0	30.00	4.75	4.78	0.03	4.30		
	90.00		1.0	30.00	4.70	4.73	0.03	4.25		
	120.00		1.0	30.00	**4.80**	4.75	0.03	4.28		
	Chruch Road									
	0.00		1.0	0.00	5.40	0.00	0.03	0.00		
	30.00		1.0	30.00	5.60	5.50	0.03	4.95		
	60.00		1.0	30.00	5.50	5.55	0.03	5.00		
	90.00		1.0	30.00	5.40	5.45	0.03	4.91		
	106.00		1.0	16.00	5.50	5.45	0.03	2.62		
	6th Cross (Byregowda House Main Road)									
	0.00		1.0	0.00	4.50	0.00	0.03	0.00		
	30.00		1.0	30.00	4.40	4.45	0.03	4.01		
	60.00		1.0	30.00	4.40	4.40	0.03	3.96		
	90.00		1.0	30.00	4.50	4.45	0.03	4.01		
	120.00		1.0	30.00	4.50	4.50	0.03	4.05		
	150.00		1.0	30.00	4.60	4.55	0.03	4.10		
	170.00	**Cum**	1.0	20.00	**4.5**	4.55	0.03	2.73		
	Kuvepunagara 1st stage									
	Ganapathi Temple Road									
	0.00	**Sqm**	1.0	0.00	7.00	0.00	0.04	0.00		
	30.00		1.0	30.00	7.00	7.00	0.04	8.40		
	60.00		1.0	30.00	6.90	6.95	0.04	8.34		
	90.00		1.0	30.00	7.05	6.98	0.04	8.37		
	120.00		1.0	30.00	7.00	7.03	0.04	8.43		
	150.00		1.0	30.00	6.90	6.95	0.04	8.34		
	180.00		1.0	30.00	7.00	6.95	0.04	8.34		
	210.00		1.0	30.00	7.05	7.03	0.04	8.43		
	240.00		1.0	30.00	6.90	6.98	0.04	8.37		
	270.00		1.0	30.00	7.00	6.95	0.04	8.34		
	300.00		1.0	30.00	7.05	7.03	0.04	8.43		
	330.00		1.0	30.00	6.90	6.98	0.04	8.37		
	360.00		1.0	30.00	6.90	6.90	0.04	8.28		
	Subramathi Temple Road									
	0.00		1.0	0.00	7.30	0.00	0.04	0.00		
	30.00		1.0	30.00	7.25	7.28	0.04	8.73		
	60.00		1.0	30.00	7.30	7.28	0.04	8.73		
	90.00		1.0	30.00	7.25	7.28	0.04	8.73		
	120.00		1.0	30.00	7.30	7.28	0.04	8.73		
	150.00		1.0	30.00	7.25	7.28	0.04	8.73		
	180.00		1.0	30.00	7.25	7.25	0.04	8.70		
	210.00		1.0	30.00	7.30	7.28	0.04	8.73		

Contractor PMC Assistant Engineer Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97
Assistant Executive Engineer
BBMP Vidyaranyapura
Sub division

	230.00		1.0	20.00	7.25	7.28	0.04	5.82		
	Ganapathi Temple Parallel Road									
	0.00		1.0	0.00	9.45	0.00	0.04	0.00		
	30.00		1.0	30.00	9.40	9.43	0.04	11.31		
	60.00		1.0	30.00	9.30	9.35	0.04	11.22		
	90.00		1.0	30.00	9.40	9.35	0.04	11.22		
	120.00		1.0	30.00	9.30	9.35	0.04	11.22		
	140.00		1.0	20.00	9.45	9.38	0.04	7.50		
	Kuru Mariyamma Temple Road									
	0.00		1.0	0.00	6.45	0.00	0.04	0.00		
	30.00		1.0	30.00	6.50	6.48	0.04	7.77		
	60.00		1.0	30.00	6.50	6.50	0.04	7.80		
	90.00		1.0	30.00	6.55	6.53	0.04	7.83		
	120.00		1.0	30.00	6.50	6.53	0.04	7.83		
	150.00		1.0	30.00	6.40	6.45	0.04	7.74		
	Sri Setha Ram Temple Road									
	0.00		1.0	0.00	5.40	0.00	0.04	0.00		
	30.00		1.0	30.00	5.50	5.45	0.04	6.54		
	60.00		1.0	30.00	5.45	5.48	0.04	6.57		
	90.00		1.0	30.00	5.50	5.48	0.04	6.57		
	120.00		1.0	30.00	5.40	5.45	0.04	6.54		
	150.00		1.0	30.00	5.40	5.40	0.04	6.48		
	180.00		1.0	30.00	5.50	5.45	0.04	6.54		
	210.00		1.0	30.00	5.50	5.50	0.04	6.60		
	240.00		1.0	30.00	5.55	5.53	0.04	6.63		
	270.00		1.0	30.00	5.55	5.55	0.04	6.66		
	300.00		1.0	30.00	5.50	5.53	0.04	6.63		
	330.00		1.0	30.00	5.50	5.50	0.04	6.60		
	360.00		1.0	30.00	**5.45**	5.48	0.04	6.57		
	10 th Cross Samudhaya Bhavan									
	0.00		1.0	0.00	4.70	0.00	0.03	0.00		
	30.00		1.0	30.00	4.65	4.68	0.03	4.21		
	60.00		1.0	30.00	4.70	4.68	0.03	4.21		
	90.00		1.0	30.00	4.75	4.73	0.03	4.25		
	4th Cross									
	0.00		1.0	0.00	4.80	4.78	0.04	0.00		
	30.00		1.0	30.00	4.70	4.75	0.04	5.70		
	60.00		1.0	30.00	4.80	4.75	0.04	5.70		
	90.00		1.0	30.00	4.75	4.78	0.04	5.73		
	120.00		1.0	30.00	4.70	4.73	0.04	5.67		
	150.00		1.0	30.00	4.80	4.75	0.04	5.70		
	175.00		1.0	25.00	4.85	4.83	0.04	4.83		
	Manjunatha Nagar									
	1 st Cross									
	0.00		1.0	0.00	4.50	4.60	0.04	0.00		
	30.00		1.0	30.00	4.40	4.45	0.04	5.34		
	3rd Cross									
	0.00		1.0	0.00	4.75	0.00	0.04	0.00		
	30.00		1.0	30.00	4.70	4.73	0.04	5.67		
	40.00		1.0	10.00	4.80	4.75	0.04	1.90		
	New Drain									
	Manjunatha Nagar									
	2nd Cross									
	0.00		1.0	0.00	4.00	4.40	0.04	0.00		
	30.00		1.0	30.00	3.90	3.95	0.04	4.74		
	50.00		1.0	20.00	4.00	3.95	0.04	3.16		
	Cross road in chandan Theater Road									
	0.00		1.0	0.00	6.50	0.00	0.04	0.00		
	26.00		1.0	26.00	6.40	6.45	0.04	6.71		

Contractor PMC Assistant Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

Assistant Executive Engineer
BBMP Vidyaranyapura
Sub division

	HMT Layout			Balance QTY of Work no (01,02,,08,21)						
	2nd Block 4th Cross									
	178.00		1.0	0.00	5.60	0.00	0.04	0.00		
	208.00		1.0	30.00	5.70	5.65	0.04	6.78		
	220.00		1.0	12.00	5.75	5.73	0.04	2.75		
	6th Block 3rd Cross									
	0.00		1.0	0.00	6.40	0.00	0.04	0.00		
	30.00		1.0	30.00	6.55	6.48	0.04	7.77		
	60.00		1.0	30.00	6.50	6.53	0.04	7.83		
	90.00		1.0	30.00	6.40	6.45	0.04	7.74		
	120.00		1.0	30.00	6.55	6.48	0.04	7.77		
	150.00		1.0	30.00	6.50	6.53	0.04	7.83		
	180.00		1.0	30.00	6.6	6.55	0.04	7.86		
	210.00		1.0	30.00	6.50	6.55	0.04	7.86		
	6th block 5th A cross									
	30.00		1.0	0.00	6.80	0.00	0.04	0.00		
	60.00		1.0	30.00	6.75	6.78	0.04	8.13		
	90.00		1.0	30.00	6.85	6.80	0.04	8.16		
	120.00		1.0	30.00	6.80	6.83	0.04	8.19		
	150.00		1.0	30.00	6.75	6.78	0.04	8.13		
	160.00		1.0	10.00	6.80	6.78	0.04	2.71		
	6th block 5th B cross									
	0.00		1.0	0.00	4.80	0.00	0.04	0.00		
	22.00		1.0	22.00	4.75	4.78	0.04	4.20		
	SRINIDHI Layout									
	8th D main									
	210.00		1.0	0.00	5.80	0.00	0.04	0.00		
	240.00		1.0	30.00	5.85	5.83	0.04	6.99		
	270.00		1.0	30.00	5.80	5.83	0.04	6.99		
	300.00		1.0	30.00	5.70	5.75	0.04	6.90		
	320.00		1.0	20.00	5.75	5.73	0.04	4.58		
	3 rd Cross									
	0.00		1.0	0.00	4.90	0.00	0.04	0.00		
	30.00		1.0	30.00	5.10	5.00	0.04	6.00		
	60.00		1.0	30.00	5.00	5.05	0.04	6.06		
	Koyas Factory backside Road									
	0.00		1.0	0.00	5.00	0.00	0.04	0.00		
	30.00		1.0	30.00	5.10	5.05	0.04	6.06		
	60.00		1.0	30.00	5.00	5.05	0.04	6.06		
	90.00		1.0	30.00	4.90	4.95	0.04	5.94		
	120.00		1.0	30.00	4.95	4.93	0.04	5.91		
	135.00		1.0	15.00	5.00	4.98	0.04	2.99		
	Canara Bank Layout									
	5th Main Road									
	324.00		1.0	0.00	8.00	0.00	0.04	0.00		
	354.00		1.0	30.00	8.10	8.05	0.04	9.66		
	384.00		1.0	30.00	8.00	8.05	0.04	9.66		
	414.00		1.0	30.00	8.15	8.08	0.04	9.69		
	444.00		1.0	30.00	8.10	8.13	0.04	9.75		
	474.00		1.0	30.00	8.00	8.05	0.04	9.66		
	486.90		1.0	12.90	7.90	7.95	0.04	4.10		
	Bel Layout									
	1st Bock 8th Cross									
	130.00		1.0	0.00	4.40	0.00	0.04	0.00		
	160.00		1.0	30.00	4.50	4.45	0.04	5.34		
	180.00		1.0	20.00	4.45	4.48	0.04	3.58		
	5th Block 1st Cross									
	131.00		1.0	0.00	8.10	0.00	0.04	0.00		
	161.00		1.0	30.00	8.00	8.05	0.04	9.66		
	191.00		1.0	30.00	8.00	8.00	0.04	9.60		

Contrator

RMC

Assistant Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

Assistant Executive Engineer
BBMP Vidyaranyapura
Sub division

	221.00		1.0	30.00	7.90	7.95	0.04	9.54		
	251.00		1.0	30.00	8.00	7.95	0.04	9.54		208/9223-
	281.00		1.0	30.00	8.05	8.03	0.04	9.63		
		Cum					=	2168.52	9600.66	20819189.14
	Measurements Recarded on :									
24 10.0	KSRRB M800-13.Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface:- Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. MORTH Specification No. 803 ---- including cost and conveyance of all materials, labour charges for all items of work, hire charges equipment, with lead and lift, loading and unloading and all other incidental charges, etc., complete as per directions of the Engineer-in-charge of the work									
	Total Approved Tender Quantity =							2770	Sqm	
	Center Line	Sqm	0.5			1668.00	0.10	83.40		
	Center Line	Sqm	0.5			1955.00	0.10	97.75		
	Center Line	Sqm	0.5			950.00	0.10	47.50		
	Center Line	Sqm	2.0			940.00	0.10	188.00		
	Center Line	Sqm	0.5			1743.00	0.10	87.15		
	Center Line	Sqm	0.5			2181.00	0.10	109.05		
	Center Line	Sqm	0.5			1651.00	0.10	82.55		
	Balance QTY of Work no (01,02,04,05,08,21,25)									
	Center Line	Sqm	0.5			1560.90	0.10	78.05		
	Center Line	Sqm	0.5			997.00	0.10	49.85		
	Center Line	Sqm	0.5			762.90	0.10	38.15		
	Center Line	Sqm	0.5			1108	0.10	55.40		
	Center Line	Sqm	0.5			1023	0.10	51.15		
	Center Line	Sqm	0.5			537	0.10	26.85		539920-
						Total	=	994.84	542.72	539916.8512
	Measurements Recorded on :									
5.0	KSRB 4-1.2 : Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2									
	Kuvepunagara 1st stage									
	Jesus Miracle Minitries									
	0.00	Cum	1.0	0.00	4.70	0.00	0.15	0.00		
	30.00		1.0	30.00	4.70	4.70	0.15	21.15		
	60.00		1.0	30.00	4.70	4.70	0.15	21.15		
	90.00		1.0	30.00	4.70	4.70	0.15	21.15		
	120.00		1.0	30.00	4.70	4.70	0.15	21.15		
	150.00		1.0	30.00	4.70	4.70	0.15	21.15		
	180.00		1.0	30.00	4.70	4.70	0.15	21.15		
	210.00		1.0	30.00	4.70	4.70	0.15	21.15		
	230.00		1.0	20.00	4.70	4.70	0.15	14.10		
	Cross Road in Chandan Theater Road									

Contractor PMC Assistant Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97
Assistant Executive Engineer
BBMP Vidyaranyapura
Sub division

	0.00	Cum	1.0	0.00	2.20	0.00	0.15	0.00		
	30.00		1.0	30.00	2.20	2.20	0.15	9.90		
	60.00		1.0	30.00	2.20	2.20	0.15	9.90		
	70.00		1.0	10.00	2.20	2.20	0.15	3.30		
	Hosabalunagar									
	2nd Cross									
	0.00	Cum	1.0	0.00	5.20	0.00	0.15	0.00		
	30.00		1.0	30.00	5.20	5.20	0.15	23.40		
	60.00		1.0	30.00	5.20	5.20	0.15	23.40		
	70.00		1.0	10.00	5.20	5.20	0.15	7.80		
	8th Cross									
	0.00	Cum	1.0	0.00	5.30	0.00	0.15	0.00		
	30.00		1.0	30.00	5.30	5.30	0.15	23.85		
	60.00		1.0	30.00	5.30	5.30	0.15	23.85		
	86.10		1.0	26.10	5.30	5.30	0.15	20.75		
	Chamundeshwari Temple									
	0.00	Cum	1.0	0.00	1.10	0.55	0.10	0.00		
	30.00		1.0	30.00	1.10	1.10	0.10	3.30		
	40.00		1.0	10.00	1.10	1.10	0.10	1.10		
										1250800
						Grand Total	=	**312.70**	4000.00	**1250798.0**
	Measurements Recarded on :									

19.0	Cement concrete pavement.Construction of un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base with OPC cement or any other type as per clause 1051.2.2 design mix M20/M30 , with 25mm and down size graded granite metal coarse aggregates and fine aggregtes , with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008 , mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished in a continuous operation including provision of contraction, expansion, construction and longitudinal joints including groove cutting charges, joint filler, separation membrane, selant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades as per drawing complete as per specifications. - M30 (at 360Kg per cum coarse aggregate @ 0.69cum and fine aggregate @ 0.46cum) (Page 177, I.no. 22.6.1)

	Road Portion									
	Kuvepunagara 1st stage									
	Jesus Miracle Minitries									
	0.00	Cum	1.0	0.00	4.70	0.00	0.10	0.00		
	30.00		1.0	30.00	4.70	4.70	0.10	14.10		
	60.00		1.0	30.00	4.70	4.70	0.10	14.10		
	90.00		1.0	30.00	4.70	4.70	0.10	14.10		
	120.00		1.0	30.00	4.70	4.70	0.10	14.10		
	150.00		1.0	30.00	4.70	4.70	0.10	14.10		
	180.00		1.0	30.00	4.70	4.70	0.10	14.10		
	210.00		1.0	30.00	4.70	4.70	0.10	14.10		
	230.00		1.0	20.00	4.70	4.70	0.10	9.40		
	Cross Road in Chandan Theater Road									
	0.00	Cum	1.0	0.00	2.20	0.00	0.10	0.00		
	30.00		1.0	30.00	2.20	2.20	0.10	6.60		
	60.00		1.0	30.00	2.20	2.20	0.10	6.60		
	70.00		1.0	10.00	2.20	2.20	0.10	2.20		
	Hosabalunagar									
	2nd Cross									
	0.00	Cum	1.0	0.00	5.20	0.00	0.10	0.00		
	30.00		1.0	30.00	5.20	5.20	0.10	15.60		
	60.00		1.0	30.00	5.20	5.20	0.10	15.60		
	70.00		1.0	10.00	5.20	5.20	0.10	5.20		
	8th Cross									
	0.00	Cum	1.0	0.00	5.30	0.00	0.10	0.00		
	30.00		1.0	30.00	5.30	5.30	0.10	15.90		

Contractor PMC Assistant Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore

Assistant Executive Engineer
BBMP Vidyaranyapura
Sub division

	60.00		1.0	30.00	5.30	5.30	0.10	15.90		
	80.00		1.0	20.00	5.30	5.30	0.10	10.60		
			total executed Quantity				=	202.30	6217.96	1257893.3
	Measurements Recarded on :									
20.0	Vaccum de-watering with vaccum pump and suction mat and compaction with skin floater clubbed with floating disc including cost of generator, HOM of machinery, Screed Vibratory, Power Floater, blade and disc etc., with all lead and lift.									
	Road Portion									
	Kuvepunagara 1st stage									
	Jesus Miracle Minitries									
	0.00	**Cum**	1.0	0.00	4.60	0.00		0.00		
	30.00		1.0	30.00	4.70	4.65		139.50		
	60.00		1.0	30.00	4.65	4.68		140.25		
	90.00		1.0	30.00	4.60	4.63		138.75		
	120.00		1.0	30.00	4.70	4.65		139.50		
	150.00		1.0	30.00	4.75	4.73		141.75		
	180.00		1.0	30.00	4.75	4.75		142.50		
	210.00		1.0	30.00	4.70	4.73		141.75		
	230.00		1.0	20.00	4.65	4.68		93.50		
	Cross Road in Chandan Theater Road									
	0.00	**Cum**	1.0	0.00	2.20	0.00		0.00		
	30.00		1.0	30.00	2.15	2.18		65.25		
	60.00		1.0	30.00	2.20	2.18		65.25		
	70.00		1.0	10.00	2.25	2.23		22.25		
	Hosabalunagar									
	2nd Cross									
	0.00	**Cum**	1.0	0.00	5.20	0.00		0.00		
	30.00		1.0	30.00	5.25	5.23		156.75		
	60.00		1.0	30.00	5.15	5.20		156.00		
	70.00		1.0	10.00	5.20	5.18		51.75		
	8th Cross									
	0.00	**Cum**	1.0	0.00	5.25	0.00		0.00		
	30.00		1.0	30.00	5.30	5.28		158.25		
	60.00		1.0	30.00	5.25	5.28		158.25		
	80.00		1.0	20.00	5.35	5.30		106.00		
			total executed Quantity				=	2017.25	70.00	141207.5
	Measurements Recarded on :									
4.0	KSRRB M200-13.1. Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts complete as per specifications. II. By Mechanical Means. A. Cement Concrete Grade M-15 &M-20. MORTH Specification No. 202									
	Road Portion									
	Kuvepunagara 1st stage									
	Jesus Miracle Minitries									
	0.00	**Cum**	1.0	0.00	4.60	0.00	0.18	0.00		
	30.00		1.0	30.00	4.70	4.65	0.18	25.11		
	60.00		1.0	30.00	4.65	4.68	0.18	25.25		
	90.00		1.0	30.00	4.60	4.63	0.18	24.98		
	120.00		1.0	30.00	4.70	4.65	0.18	25.11		
	150.00		1.0	30.00	4.75	4.73	0.18	25.52		
	180.00		1.0	30.00	4.75	4.75	0.18	25.65		
	190.00		1.0	10.00	4.70	4.73	0.18	8.51		
		Cum		total executed Quantity			=	160.11	472.7	75684.00
	Measurements Recarded on :									
9.0	KSRRB M300-52.2. Scarifying Existing Bituminous surface to a depth of 50mm by Mechanical Means. Scarifying the existing bituminous road surface to a depth of 50mm and disposal of scarified material and complete as per specifications. MORTH Specification No. 305.4.3									

Contractor PMC Assistant Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

Assistant Executive Engineer
BBMP Vidyaranyapura
Sub division

	Road Portion									
	P...ppa Garden Industrial Area									
	0.00		1.0	0.00	6.15	0.00		0.00		
	30.00		1.0	30.00	6.20	6.18		185.25		
	60.00		1.0	30.00	6.15	6.18		185.25		
	90.00		1.0	30.00	6.20	6.18		185.25		
	120.00		1.0	30.00	6.20	6.20		186.00		
	140.00		1.0	20.00	6.10	6.15		123.00		
	Venkatagiriyappa Layout									
	6th Cross									
	0.00		1.0	0.00	5.90	0.00		0.00		
	30.00		1.0	30.00	6.10	6.00		180.00		
	60.00		1.0	30.00	5.95	6.03		180.75		
	95.00		1.0	35.00	6.00	5.98		209.13		
		Sqm		**total executed Quantity**			=	**1434.63**	42.48	**60942.87**
	Measurements Recarded on :									
6.0	KSRB 4-1.5 : Providing and laying in position plain cement concrete of mix M20 Grade for Box Drain Wall of Thickness 10 cm to 20cm inculding shuttering for work etc..complete as per specification and direction of the engineer-in-charge of the work									
	Drain									
	Chamundeshwari Temple									
	Bottom Raft									
	0.00		1.0	0.00	0.90	0.00	0.15	0.00		
	30.00		1.0	30.00	0.90	0.90	0.15	4.05		
	40.00		1.0	10.00	0.90	0.90	0.15	1.35		
	Wall									
	1st Cross									
	0.00		2.0	0.00	0.15	0.00	0.60	0.00		
	30.00		2.0	30.00	0.15	0.15	0.60	5.40		
	40.00		2.0	10.00	0.15	0.15	0.60	1.80		
		Cum		**total executed Quantity**			=	**12.62**	11032.48	**139229.90**
	Measurements Recarded on :									
7.0	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. Specification No. KBS 4.6.3 - TMT bars Fe 500 (- For GF-with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work									
	Consider 60 kgs/Cum for only RCC Drain Qty					12.60	0.060	0.76		
		Tonne		**total executed Quantity**			=	**0.76**	73691.2	**56005.31**
	Measurements Recarded on :									
8.0	Providing and Fixing RCC Precast cover slab of 100mm thick for Drain in cement concrete M20 using graded granite jelly 20mm and downsize with steel reinforcement, including form work, lift charges, curing and concrete finished surface on both sides etc., complete and as per drawing and the direction of Engineer in - charge(Data Rate)									
	Cover Slab									
	Chamundeshwari Temple									
	0.00		1.0	0.00	0.90	0.00		0.00		
	30.00		1.0	30.00	0.90	0.90		27.00		
	40.00		1.0	10.00	0.90	0.90		9.00		
		Sqm		**total executed Quantity**			=	**36.00**	1817	**65412.0**
	Measurements Recarded on :									
12	KSRRB M300- Construction of Embankment with Material Gravel/ Murrum. KSRRB M300-53. Construction of embankment with approved material Gravel/Murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet requirement Table 300- 2 complete as per specifications.(Including cost of gravel / murrum, watering charges & compaction by vibratory roller to 95% of proctors density) MORTH Specification No. 305 ---- including cost and conveyance of all materials, labour charges for all items of work, hire charges equipment, with lead and lift, loading and unloading and all other incidental charges, etc., complete as per directions of the Engineer-in-Charge of the work									
	Jesus Miracle Minitries									
	0.00		1.0	0.00	4.00	0.00	0.30	0.00		
	30.00		1.0	30.00	4.00	4.00	0.30	36.00		

Contractor PMC Assistant Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bengaluru-97

Assistant Executive Engineer
BBMP Vidyaranyapura
Sub division

	40.00		1.0	10.00	4.00	4.00	0.30	12.00		
		Cum	total executed Quantity				=	48.00	320.12	15365.76
	Measurements Recarded on :									
21.0	Providing and fixing Pre cast solid concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including formwork, curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc., complete (P.No.25, I.No.5.30 of PW,P&IWTD S.R 2016-17)									
	Road Kerbs									
	Consider 10% for Damage and missing Kerb									
			1.0	46.0		/0.45		102.00		
								102.00	331.78	33841.56
22.0	Removing and Resetting of Kerb Stones (P.NO, I.NO.37.57 OF PW,P&IWTD S.R 2016-17)									
	Lakeshore Garden Road									
			2.0	**230**				460.00		
								46.00		
								414.00	65.72	27208.08
	Measurements Recarded on :									
23.0	KSRRB 800-1. Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications. MORTH Chapter 8 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work									
	Lakeshore Garden Road									
			2.0	**230**			**0.35**	161.00		
								161.00	63.60	**10239.6**

Improvement to Narasipura Lake 1 (Behind Venkateshwara Temple) IEHCS Layout in Ward No 9 Vidyaranyapura, Vidyaranyapura Sub-Division

Measurements Recarded on :										
Sl. No.	**DESCRIPTIONS**	**UNIT**	**NO**	**Length**	**Width**	**Depth**		**Quantity**	**Rate in Rs.**	**Amount in Rs.**
				meters	**meters**	**meters**				
98.00	Excavation and removal of silt or silt mixed with sand in slussy condition from canel bed including disposing off the same in spoil bank or on the canal embankment in layers as drected etc. complete with initial lead upto m and all lifts. (P No. 131, I No. 51)									
	Narasipura Lake	Cum	1.00	1164.00		1.05		1222.20		
			1.00	1746.00		0.95		1658.70		
			1.00	970.00		1.03		999.10		
						Total	=	3880.00	233.70	906756.0
99.00	KSRB 2-1.1 : Earthwork in surface excavation in ordinary soil for levelling and lowering the ground manually (other than foundation of buildings, culverts, road drains and trenches of pipe lines and cables) and removing the excavated stuff to a distance not exceeding 50m and lift upto 1.5m, excavated surface levelled and neatly dressed, disposed earth to be levelled after breaking of clods and neatly dressed as per specifications. specification. No. KBS 2.1(a) / 2.3.1 (P No. 5, I No. 2.1 of PW, P& IWTD SR 2016-17)									
	Narasipura Lake	Cum	1.00	30.00	3.30	0.15		14.85		
			1.00	30.00	3.00	0.15		13.50		
			1.00	30.00	3.20	0.15		14.40		
			1.00	30.00	3.40	0.15		15.30		
			1.00	30.00	3.30	0.15		14.85		
			1.00	30.00	3.15	0.15		14.18		
			1.00	30.00	3.10	0.15		13.95		
			1.00	30.00	3.20	0.15		14.40		
			1.00	30.00	3.40	0.15		15.30		
			1.00	30.00	3.80	0.15		17.10		
			1.00	30.00	4.05	0.15		18.23		
			1.00	30.00	4.10	0.15		18.45		
			1.00	30.00	4.30	0.15		19.35		
			1.00	30.00	3.90	0.15		17.55		
			1.00	30.00	3.80	0.15		17.10		

Contrator PMC Assistant Engineer

Assistant Executive Engineer
BBMP Vidyaranyapura
Sub division

			1.00	30.00	3.30	0.15		14.85		
			1.00	30.00	3.15	0.15		14.18		
			1.00	30.00	3.05	0.15		13.73		
			1.00	30.00	3.10	0.15		13.95		
			1.00	30.00	3.30	0.15		14.85		
			1.00	30.00	3.40	0.15		15.30		
			1.00	30.00	3.35	0.15		15.08		
			1.00	30.00	3.40	0.15		15.30		
			1.00	30.00	3.70	0.15		16.65		
			1.00	30.00	3.60	0.15		16.20		
			1.00	30.00	3.24	0.15		14.58		
			1.00	30.00	3.30	0.15		14.85		
			1.00	30.00	3.40	0.15		15.30		
			1.00	30.00	3.60	0.15		16.20		
			1.00	30.00	3.90	0.15		17.55		
			1.00	30.00	3.80	0.15		17.09		
			1.00	30.00	3.85	0.15		17.30		
			1.00	30.00	3.90	0.15		17.55		
			1.00	10.00	4.00	0.15		6.00		
						Total	=	**525.00**	166.42	87370.3

01 100.00	KSRRB M300-1. Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface levelled and sides neately dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specification. MORTH / Chapter 3 (P No. 142, I No. 19.1 of PW, P& IWTD SR 2016-17)

	Narasipura Lake	Cum								
	For Chain link fencing		11.00	0.50	0.50	0.50		1.38		
	Pargola									
	Platform		1.00	16.80	0.40	0.30		2.02		
	For Post Footings		6.00	0.50	0.50	0.30		0.45		
						Total	=	**3.84**	193.32	742.3

100.0	KSRB 2-2.2 : Earth work excavation for foundation of buildings, culverts, water supply, sanitary lines and electrical conduits in soft soil either in pits or in trenches, 1.5m and above in width, in hard soil, exceeding 1.5m in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with all lead upto 50m after breaking of clods complete as per specifications.with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification (P No. 5, I No. 2.3 of PW, P& IWTD SR 2016-17)

	Narasipura Lake	Cum								
	Street Lights		40.00	0.45	0.45	0.80		6.48		
						Total	=	6.48	0.00	0.0
						Total Excuted Qunatity in 1st & 2nd Bills	=	1.62		
						Total Quantity Excuted	=	8.10		
						Qunatity Limited to	=	7.45		
						Quantity Reserved for Approvel	=	**0.65**		
						Now Climed Quantity	=	**5.83**	200.34	1167.9822

27.00	KSRB 4-1.2: Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.892 cum and fine aggregates @ 0.465 cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2. (P No. 12, I No.4.2 of CSR 2016-17)

	Narasipura Lake	Cum								
	For Chain link fencing		11.00	0.50	0.50	0.15		0.41		
	Street Lights		40.00	0.45	0.45	0.15		1.22		
	Pargola									
	Platform		1.00	16.80	0.40	0.10		0.67		
	3.142*5.4*5.4/4=22.9		1.00	22.90		0.10		2.29		
	For Post Footings		6.00	0.50	0.50	0.10		0.15		
						Total	=	4.74	0.00	0.0

Contractor PMC Assistant Engineer

Assistant Executive Engineer
BBMP Vidyaranyapura
Sub division

						Total Excuted Qunatity in 1st & 2nd Bills	=	5.00		
						Total Quantity Excuted	=	9.74		
						Qunatity Limited to	=	7.27		
						Quantity Reserved for Approvel	=	**2.47**		
						Now Climed Quantity	=	**2.27**	5449.68	12370.7736
101.0	KSRB 4-1.5 : Providing and laying in position plain cement concrete of mix M20 with OPC cement @ 300kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.69 cum and fine aggregates @ 0.43 cum, machine mixed, concrete laid in layers not exceeding 15cms thick well compacted, in foundation and plinth and cills, including cost of all materials, labour, HOM of machinery, curing complete as per specifications.(P No. 12, I No.4.5 of PWD SR 2016-17)									
	Narasipura Lake	Cum								
	For Chain link fencing		11.00	0.50	0.50	0.65		1.79		
	Street Lights		40.00	0.45	0.45	1.00		8.10		
	Pargola									
	Platform		1.00	22.90		0.10		2.29		
	For Post Footings		6.00	0.50	0.50	0.50		0.75		
						Total	=	12.93	0.00	0.0
						Total Excuted Qunatity in 1st & 2nd Bills	=	2.03		
						Total Quantity Excuted	=	14.96		
						Qunatity Limited to	=	14.14		
						Quantity Reserved for Approvel	=	**0.82**		
						Now Climed Quantity	=	**12.11**	5874.52	71140.4372
102.0	Supplying and fixing M.S. Rectangular poles made out of 2 equal angles of 65x65x6 mm welded together and fixed in CC (1:2:4) WITH 2 NOS 16mm dia M.S. hold fast rods each of length 25 cms. Including cost of all materials cutting, bending scaffolding wherever necessary, nicely finishing the welded joints with all lead lifts and as per the directions of the Engineerin - charge of the work and including providing 2 coats of approved quality paint over one coat of shop painting (excluding cost of earthwork and concrete) (P No. 262, I No.37.2 of PW, P&IWTD SR 2016-17)									
	Narasipura Lake	M								
	For Chain link fencing		11.00	2.50				27.50		
						Total	=	**27.50**	868.14	23873.9
103.0	Providing chain link fencing 50mm size of 8 guage properly stretched between existing rectangular poles and fixed with suitable bolts & nuts, the free ends shall be welded to the pole and block pipe at top and bottom as required including cost of all materials, labour, lead and lifts and as per the directions of the Engineer-in-charge of work including two coats of approved quality paint over one coat of shop paint (P No. 262, I No.37.3 of PW, P&IWTD SR 2016-17)									
	Narasipura Lake	M								
	For Chain link fencing		1.00	20.00		2.10		42.00		
						Total	=	**42.00**	698.54	29338.7
104.0	Providing and fixing M.S. Block pipe of 38mm dia, of heavy guage of 14 including removing the bends, cutting the pipe, and fixing pipe in between the existing two verticle poles (M.S. rectangular poles) and spot welding the chain link with M.S. block pipe including cost of all materials wastage in cutting, and scaffolding wherever necessary with all lead and lift as directed by the Engineer-in-charge of work etc., complete including two coats of approved quality paint over one coat of shop paint. (P No. 262, I No.37.4 of PW, P&IWTD SR 2016-17)									
	Narasipura Lake									
	For Chain link fencing	M	3.00	20.00				60.00		
						Total	=	**60.00**	343.44	20606.4
105.0	KSRB 5-11 : Providing and constructing load bearing wall with solid concrete blocks of size 400x2000x200 mm having block density not lessthan 1600 kg/m3 and having a minimum average compressive strength 5.00 N/mm2 confirming to IS 2185 (Part) : 2005 and constructed with CM 1:4 , as per IS 2572:2005 including cost of all materials, labour charegs, scaffolding, curing complete as per specifications. KBS No.5.4(Page No :25, item No : 5.27.1)									
	Narasipura Lake									
	Pargola	Sqm								
	Platform		1.00	16.80		0.60		10.08		

Contrator PMC Assistant Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

Assistant Executive Engineer
BBMP Vidyaranyapura
Sub division

						Total	=	**10.08**	993.22	10011.7
106.0	KSRB15-3.9 :Providing 18mm thick cement plaster in single coat with cement mortar 1:6, to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specificationswith all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification (P No. 114, I No.15.17 of PW, P&IWTD SR 2016-17)									
	Pargola	Sqm								
	For Chain link fencing		1.00	16.80		0.30		5.04		
						Total	=	**5.04**	209.88	1057.8
107.0	Fabricating, supplying & erecting M.S. angular Truss for all spans as approved design and drawing. The entire truss is anchored suitably by using 4 Nos. of M.S. anchor bolts at each support, with base plate and shoe plate.The work includes cutting, straightening, placing in position of M.S angle and wleding wherever necessary, and applying one coat of red oxide primer coat to all the members including cost of all materials, labour charges, & hire charges of machineries for cutting, welding, grinding & erection equipments, etc., complete as per specification. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification (P No. 40, I No.7.30 of PW, P&IWTD SR 2016-17)									
	Narasipura Lake	Kgs								
	Pargola									
	6 No 150mm dia Hollow Circular Pipes		6.00	3.00				18.00		
	At 18.9 Kg/m			18.90				340.20		
	Main members									
	65mm*100mm*6mm		12.00	4.00				48.00		
	at 15 kg/m			15.00				720.00		
	65mm*100mm*6mm		1.00	15.50				15.50		
	at 15 kg/m			15.00				232.50		
	Purlins									
	30mm*50mm*3mm		12.00	8.50				102.00		
	at 3.6 kg/m			3.60				367.20		
						Total	=	**1659.90**	124.02	205860.8
108.0	Supplying and fixing new Mangalore tiles on existing reepers.(P No. 263, I No.37.9 of PW, P&IWTD SR 2016-17)									
	Mangalore Tiles									
	Pargola	Sqm	1.00	8.50		4.00		34.00		
						Total	=	**34.00**	384.78	13082.5
109.0	KSRB 15-18.4 : Providing and applying alluminium paint two coats (excluding priming coat) over new steel or other metal surface brushing to give an even shade after cleaning oil, grease, dirt and other foreign matter, including cost of materials, labour, complete as per specifications.(P No. 121, I No.15.76 of PW, P&IWTD SR 2016-17)									
	Pargola									
	Circular Posts	Sqm	6.00	0.52		2.50		7.82		
	65mm*100mm*6mm		12.00	0.33		4.00		15.84		
	65mm*100mm*6mm		1.00	0.33		15.50		5.12		
	30mm*50mm*3mm		12.00	0.16		8.50		16.32		
						Total	=	**45.10**	59.36	2677.1
21.0	Providing and fixing Pre cast solid concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including formwork, curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc., complete (P.No.25, I.No.5.30 of PW,P&IWTD S.R 2016-17)									
	Narasipura Lake	No								
	Kerbs		2.00	700.00		0.45		3111.00		

2,82,73,671/-

Contractor PMC Assistant Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

Assistant Executive Engineer
BBMP Vidyaranyapura
Sub division

			1.00	45.00		0.45		100.00		
						Total	=	**3211.00**	331.78	1065345.6
23.0	KSRRB 800-1. Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications. MORTH Chapter 8 (P.No.182, I.No.24.1 of PW,P&IWTD S.R 2016-17)									
	Narasipura Lake	Sqm								
	Kerbs		2.00	700.00		0.35		490.00		
			2.00	45.00		0.35		31.50		
			2.00	1155.00		0.35		808.50		
						Total	=	**1330.00**	63.60	84588.0
12.0	KSRRB M300-Construction of Embankment with Material deposited from Roadway cutting. KSRRB M300-54. Construction of embankment with approved material deposited at site from roadway cutting and excavation from drain and foundation of other structures graded and compacted to meet requirement of Table 300-2 complete asper specifications.which includes , watering charges & compaction by vibratory roller) MORTH Specification No. 305 (P.No.148, I.No.19.60 of PW,P&IWTD S.R 2016-17)									
	Narasipura Lake	Cum								
	Pathway									
	Narasipura Lake	Cum	1.00	30.00	3.90	0.20		23.40		
			1.00	30.00	3.60	0.20		21.60		
			1.00	30.00	3.70	0.20		22.20		
			1.00	30.00	3.50	0.20		21.00		
			1.00	30.00	3.75	0.20		22.50		
			1.00	30.00	3.80	0.20		22.80		
			1.00	30.00	3.70	0.20		22.20		
			1.00	30.00	3.85	0.20		23.10		
			1.00	30.00	3.50	0.20		21.00		
			1.00	30.00	3.90	0.20		23.40		
			1.00	30.00	4.35	0.20		26.10		
			1.00	30.00	4.25	0.20		25.50		
			1.00	30.00	4.30	0.20		25.80		
			1.00	30.00	3.90	0.20		23.40		
			1.00	30.00	3.95	0.20		23.70		
			1.00	30.00	3.30	0.20		19.80		
			1.00	30.00	3.80	0.20		22.80		
			1.00	30.00	3.90	0.20		23.40		
			1.00	30.00	4.25	0.20		25.50		
			1.00	30.00	4.30	0.20		25.80		
			1.00	30.00	4.10	0.20		24.60		
			1.00	30.00	4.25	0.20		25.50		
			1.00	30.00	4.30	0.20		25.80		
			1.00	30.00	4.10	0.20		24.60		
			1.00	30.00	4.00	0.20		24.00		
			1.00	30.00	3.90	0.20		23.40		
			1.00	30.00	3.85	0.20		23.10		
			1.00	30.00	3.95	0.20		23.70		
			1.00	30.00	3.80	0.20		22.80		
			1.00	30.00	4.10	0.20		24.60		
			1.00	30.00	3.90	0.20		23.40		
			1.00	30.00	4.05	0.20		24.30		
			1.00	30.00	4.15	0.20		24.90		
			1.00	10.00	4.25	0.20		8.50		
			1.00	30.00	4.05	0.20		24.30		
			1.00	30.00	4.20	0.20		25.20		
			1.00	30.00	4.10	0.20		24.60		
			1.00	30.00	4.50	0.20		27.00		
			1.00	30.00	4.70	0.20		28.20		
			1.00	30.00	4.50	0.20		27.00		
			1.00	30.00	4.25	0.20		25.50		

Contractor PMC Assistant Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

Assistant Executive Engineer
BBMP Vidyaranyapura
Sub division

			1.00	30.00	4.10	0.20		24.60		
			1.00	30.00	3.95	0.20		23.70		
			1.00	30.00	4.20	0.20		25.20		
			1.00	30.00	4.10	0.20		24.60		
			1.00	30.00	3.90	0.20		23.40		
			1.00	30.00	3.80	0.20		22.80		
			1.00	30.00	3.75	0.20		22.50		
			1.00	30.00	3.80	0.20		22.80		
			1.00	30.00	3.60	0.20		21.60		
			1.00	30.00	3.50	0.20		21.00		
			1.00	30.00	3.70	0.20		22.20		
			1.00	30.00	3.90	0.20		23.40		
			1.00	30.00	4.10	0.20		24.60		
			1.00	30.00	4.05	0.20		24.30		
			1.00	30.00	3.90	0.20		23.40		
			1.00	30.00	4.25	0.20		25.50		
			1.00	30.00	4.30	0.20		25.80		
			1.00	30.00	4.10	0.20		24.60		
			1.00	30.00	4.17	0.20		25.00		
			1.00	30.00	4.10	0.20		24.60		
			1.00	30.00	4.00	0.20		24.00		
			1.00	30.00	4.15	0.20		24.90		
			1.00	30.00	4.25	0.20		25.50		
	Pargola									
	Platform		1.00	22.90		0.10		2.29		
						Total	=	**1522.29**	320.12	487315.2
110.0	Providing and making precast seating arrangement including excavation laying pcc M15, providing laying M20 concrete for pedestal and seating slab, fixing of seating slab including all necessary bolt and nuts etc, complete and as per the directions of Engineer in-Charge. (Data Rate)									
	Seating Benches	Each	34.00					34.00		
						Total	=	**34.00**	10510.00	357340.0
111.0	Fabricating ,Supplying and erection of...Mtrs long hot dip Galvaiized octagonal pole with BSEN 10025 grade S 355 JO steel plate for shaft,IS 2062 for base plate with door opening arrangements,including suitable boards,bakelite sheet and MCBs as per IS specifiction suitable to withstand the wind speed of 47 m/sec for .....Mtrs pole having dimensions bottom.....mm top ....mm with 3/4mm thick ,suitable base plate and 4Nos of ....long J bolts along with template and the pole shall be galvanized with not less then 65micron etc., (With out foudation-for foundationdetails refer prevailing Civil SR) (P No.34, I No.5.14)									
	8 Mtr Height (Bottom dia 135mm, to thick size of base plate	Each								
			40.00					40.00		
						Total	=	40.00	0.00	0.0
						Total Excuted Qunatity in 1st & 2nd Bills	=	10.00		
						Total Quantity Excuted	=	50.00		
						Qunatity Limited to	=	46.00		
						Quantity Reserved for Approvel	=	**4.00**		
						Now Climed Quantity	=	**36.00**	11000.00	396000.0
112.0	Supplying of 1.1 KV class UG cable in having aluminium conductor PVC insulated, sheathed, galvanised, steel wire/steel tap armoured cable with PVC outer sheathing 1.1 KV class (P No.55, I No.7.4)									
	I Class A PVC Cable									
	7.4.2, 4 Core 10Sqm	M	1.00	30.00				30.00		
			1.00	30.00				30.00		
			1.00	30.00				30.00		
			1.00	30.00				30.00		
			1.00	30.00				30.00		
			1.00	30.00				30.00		

Contractor PMC Assistant Engineer

Assistant Executive Engineer
BBMP Vidyaranyapura
Sub division

			1.00	30.00				30.00			
			1.00	30.00				30.00			
			1.00	30.00				30.00			

					Qunatity Limited to	=	2150.00		
					Quantity Reserved for Approvel	=	**510.00**		
					Now Climed Quantity	=	**1390.00**	240.00	333600.0
138.0	Digging of trench of 0.6m deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating etc., complete.(As per Civil SR KSRB I-2, P-7)(P.No.61, I.No7.9.3 of PW,P&IWTD S.R 2016-17)									
		Per Mt	1.00	30.00				30.00		
			1.00	30.00				30.00		
			1.00	30.00				30.00		

			1.00	30.00				30.00		
			1.00	30.00				30.00		
			1.00	30.00				30.00		
			1.00	30.00				30.00		
			1.00	30.00				30.00		
			1.00	30.00				30.00		
			1.00	30.00				30.00		
			1.00	30.00				30.00		
			1.00	30.00				30.00		
						Total	=	**1900.00**	85.00	161500.0
137.0	Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe / on wall / on pole as required.In existing trench/duct. P No. 61 / I No. 7.8.1 6Sqmm to 16 Sqmm) KPWD Electrical SR 2014-15									
		Per Mt	1900					1900.00		
						Total	=	**1900.00**	10.80	20520.0
113.0	Supplying and fixing of heavy duty cable glands suitable or UG cable o 1.1KV class (metal only) P No. 62 I No.7.14									
	7.14.2) 25mm dia	Each	15.0					15.00		
						Total	=	15.00		
						Total Excuted Qunatity in 1st & 2nd Bills	=	19.00		
						Total Quantity Excuted	=	34.00		
						Qunatity Limited to	=	19.00		
						Quantity Reserved for Approvel	=	**15.00**		
						Now Climed Quantity	=	**0.00**	86.00	0.00
114.0	Supplying tinnd copper lugs and crimping and wiring to terminal point for wire of the following sizes P No. 64, Ino. 7.14									
	7.14.2) 10Sqm dia	Each	15					15.00		
						Total	=	**15.00**	0.00	0.0
						Total Excuted Qunatity in 1st & 2nd Bills	=	19.00		
						Total Quantity Excuted	=	34.00		
						Qunatity Limited to	=	19.00		
						Quantity Reserved for Approvel	=	**15.00**		
						Now Climed Quantity	=	**0.00**	7.65	0.00
115.0	Supplaying,and fixing of Hot dip galvanized M.S.Bracket suitable for door luminaries and shall be mounted on Octogonal pole using necessery bolts,nuts etc.,complete. P No. 36, I no.5.18									
	Single Arm Bracket with 1000mm Stand	Each	40					40.00		
						Total	=	40.00	0.00	0.0
						Total Excuted Qunatity in 1st & 2nd Bills	=	13.00		
						Total Quantity Excuted	=	53.00		
						Qunatity Limited to	=	46.00		
						Quantity Reserved for Approvel	=	**7.00**		
						Now Climed Quantity	=	**33.00**	1919.00	63327.0
116.0	Supplying High pressure sodium vapour street light fitting die cast alluminium canopy with aluminum housing for control gear, finished stove enamel gray glassy white canopy interior with a pair of anodized aluminum reflectors clear acrylic bowl, gasket lining for drip inseat resistance duly wired with porcelain holder copper wound ballast, igniter and HPF condenser including a sodium vapour lamp.) P No. 21 I No.4.14									
	4.14.1) 125Watts	Each	40					40.00		
						Total	=	40.00	0.00	0.0
						Total Excuted Qunatity in 1st & 2nd Bills	=	13.00		
						Total Quantity Excuted	=	53.00		
						Qunatity Limited to	=	46.00		
						Quantity Reserved for Approvel	=	**7.00**		
						Now Climed Quantity	=	**33.00**	3764.00	124212.0
117.0	Electronic Timmer									
		Each	11.00					11.00		
						Total	=	11.00	0.00	0.0

Contractor

TEMS CONSULTANTS PMC

Assistant Engineer

Assistant Executive Engineer
BBMP Vidyaranyapura
Sub division

						Total Excuted Qunatity in 1st & 2nd Bills	=	3.00		
						Total Quantity Excuted		14.00		
						Qunatity Limited to	=	12.00		
						Quantity Reserved for Approvel	=	**2.00**		
						Now Climed Quantity	=	**9.00**	4500.00	40500.0
						Grand Total Amount				**31424312.39**

Assistant Engineer

30/1/2018

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

Assistant Executive Engineer
BBMP Vidyaranyapura Sub Division
Bangalore